

# Maryland Stadium Authority Hagerstown Multi-Use Sports and Events Facility

Project Newsletter Vol. 6

March 2023

## In this Issue:

- General Construction Update
- Notices
- Project Hours
- Project Team

## Announcements

- Sidewalk closures to occur adjacent to construction zone on W. Baltimore Street and Summit Ave. Please follow safety/detour signage for alternative path.
- A portion of the Cultural Trail (from W. Baltimore Street to Herald Mail building only) is temporarily closed until completion of project.
- MSA Project Updates: <https://mdstad.com/index.php/projects/hagerstown-multi-use-sports-and-events-facility>

## Notices

- Project site is fully secured by construction fence. Please do not travel nor park vehicles within project site.
- The General Contractor, Turner Construction Company, is now hiring full-time construction laborers. Please click the hyperlink below for more information: <https://turnerconstruction.csod.com/ux/ats/careersite/1/home/requisition/10735?c=turnerconstruction>
- Please be aware of elevated noise levels and construction vehicular traffic during this period. Heavy presences of dump trucks will remain consistent throughout this month.
- Road closures associated with project will occur at Ayers Alley

## Working Hours & Upcoming Holidays

- March 2023 project hours are the following:
  - Weekdays: MON – FRI, 7AM-7PM
  - Weekends: SAT – SUN, 9AM – 7PM (as needed)
- March 2023 Holidays:
  - No holidays during the month of March

## Upcoming Outages & Major Activities / Impacts

- No outages are scheduled for this month.  
*Subject to change as construction activities progress during the month.*

## General Construction Items, 3/1 - 3/31/23

- Project status: Active Construction Site
- GMP Submission Updates:
  - Construction Team preparing for GMP-3 submission including roofing, waterproofing, elevator, escalators, and dry utilities.
- Current Construction Activities:
  - Site grading activities remains ongoing in preparation for controlled modulus columns (CMCs) installation and concrete foundations.
  - Sheeting and shoring along Summit Ave scheduled to conclude this month to support ongoing mass excavation work.
  - Temporary power work adjacent Summit Ave is underway and schedule to conclude this month. Site Electrical contractor continues to coordinate with local power provider.
  - Construction of project's crane road (routed to W. Baltimore Street) is underway.
- Upcoming Construction Activities:
  - Installation of deepest underground utility work adjacent to W. Baltimore Street will commence this month. At this time, road closures for underground public utility connections are not anticipated.
  - Work pertaining to underground electrical duct bank for local power provider will commence this month.

## Upcoming Night/ Weekend Work

- No work has been scheduled for the foreseeable future.  
*Subject to change as construction activities progress during the month.*

## Project Team Contact List

Chelsea Macco  
Turner Senior Project Manager  
Mobile: 703-371-7740  
Email: [cmacco@tcco.com](mailto:cmacco@tcco.com)

Granville Higgins  
Turner General Superintendent  
Mobile: 703-906-1102  
Email: [ghiggins@tcco.com](mailto:ghiggins@tcco.com)

Jack Morgan  
Turner Project Engineer  
Mobile: 410-404-6584  
Email: [jpmorgan@tcco.com](mailto:jpmorgan@tcco.com)

Yvonne Goodwyn  
Turner Project Engineer  
Mobile: 757-633-2294  
Email: [ygoodwyn@tcco.com](mailto:ygoodwyn@tcco.com)

Nastasia Belova  
Assistant Engineer  
M: 240-571-8047  
Email: [nbelova@tcco.com](mailto:nbelova@tcco.com)

