

Maryland Stadium Authority Hagerstown Multi-Use Sports and Events Facility

Project Newsletter Vol. 5

February 2023

In this Issue:

- General Construction Update
- Notices
- Project Hours
- Project Team

Announcements

- A portion of the Cultural Trail (from W. Baltimore Street to Herald Mail building only) is temporarily closed until completion of project.
- MSA Project Updates: :
<https://mdstad.com/index.php/projects/hagerstown-multi-use-sports-and-events-facility>

Notices

- Project site is fully secured by construction fence. Please do not travel nor park vehicles within project site.
- The General Contractor, Turner Construction Company, is now hiring full-time construction laborers. Please click the hyperlink below for more information:<https://turnerconstruction.csod.com/ux/ats/careersite/1/home/requisition/10735?c=turnerconstruction>
- Please be aware of elevated noise levels and construction vehicular traffic during this period. Heavy presences of dump trucks will remain consistent throughout this month.

Working Hours & Upcoming Holidays

- February 2023 project hours are the following:
 - Weekdays: MON – FRI, 7AM-7PM
 - Weekends: SAT – SUN, 9AM – 7PM (as needed)
- February 2023 Holidays:
 - 02/20/23 – Presidents Day (Site will be open)

Upcoming Outages & Major Activities / Impacts

- No outages are scheduled for this month. *Subject to change as construction activities progress during the month.*

General Construction Items, 2/1 – 2/28/23

- Project status: Active Construction Site
- Construction Team preparing for GMP-3 submission. Trade Packages in GMP-3 entails roofing/waterproofing, elevator, escalators, and MEP-Enabling Work.
- Completion of the sediment basin and site demolition activities occurred this month.
- Site grading activities commenced in preparation for controlled modulus columns (CMCs) installation and new building foundation.
- Temporary power work to support upcoming construction activities will be upcoming along Summit Ave. Project team continues to coordinate with local power provider.
- Sheeting and shoring along Summit Ave will commence to support demolishment of former Hood Street ramp and aforementioned foundation activities.
- No upcoming road closures associated with project.

Upcoming Night/ Weekend Work

- No work has been scheduled for the foreseeable future. *Subject to change as construction activities progress during the month.*

Project Team Contact List

Chelsea Macco
Turner Senior Project Manager
Mobile: 703-371-7740
Email: cmacco@tcco.com

Yvonne Goodwyn
Turner Project Engineer
Mobile: 757-633-2294
Email: ygoodwyn@tcco.com

Granville Higgins
Turner General Superintendent
Mobile: 703-906-1102
Email: ghiggins@tcco.com

Jack Morgan
Turner Project Engineer
Mobile: 410-404-6584
Email: jpmorgan@tcco.com

